Public Works (1901) Department.

~~(1) Record~~
~~(2) ...~~
~~(3) Index~~

G.O., No. 184-I.

DATED 16-6-1901.

Lee 28/9/11

[Despatch Abstract.]

Vakkadi-Mukkur Tank, Wandiwash taluk,
North Arcot Dt

A raised estimate of Rs. 3173 including establishment charges for reconstructing the low level sluice in ——, sanctioned with remarks.

15/7

H.S. | D | fr | x

Indexed

[P. W. S. 2,500—20-7-08.]

Registered as
Dt. 25-8-?
1911-12

21.6.11

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Government of Madras.

PUBLIC WORKS DEPARTMENT

IRRIGATION.
ACCOUNT.

Recd.	1911.	*Enclosures*
Regd.		*Spare copies*

G.O., No. 184 I., 16th June 1911.

Vakkadi-Mukkur Tank, Wandiwash Taluk, North Arcot District.

A revised estimate of Rs. 3,173 including establishment charges for reconstructing the low level sluice in —, sanctioned with remarks.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

I

G.O., No. 401 I., dated 9th April 1906.

ABSTRACT.—Sanctioning an estimate, amounting to Rs. 2,620, for reconstructing the low level sluice in Vakkadi-Mukkur tank, Cheyar anicut system, North Arcot district.

II

Letter—from A. G. ROMILLY, Esq., Superintending Engineer, IV Circle.
To—the Joint Secretary to Government, Public Works Department (Irrigation Branch).
Dated—Coimbatore, the 20th May 1911.
No.—161 I.

I have the honour to forward herewith a revised estimate, amouning to Rs. 2,580, for reconstructing the low level sluice in Vakkadi-Mukkur tank, Nos. 668 and 669 of the Cheyar anicut system in Wandiwash taluk, North Arcot district, and to request you will be good enough to obtain the sanction of Government thereto in supersession of the sanction accorded in G.O., No. 401 I. of 9th April 1906.

2. The report accompanying the estimate explains the necessity for revision.

ENCLOSURE.

Report to accompany the revised estimate for reconstructing low level sluice to Mukkur tank, No. 668, Wandiwash taluk.

	RS.
Amount of original estimate	2,130
Amount of revised estimate	2,580

An estimate, amounting to Rs. 2,130, was sanctioned in C.R. No. 2 of 1906–1907 and Sub-divisional Officer reports that it has been found impossible to carry out the work up to date for the following reasons.

(1) There has been water in the tank.

(2) The estimate was prepared some five years ago since then there has been a considerable rise in rates throughout the district. No one will come forward to undertake the work at estimate rates.

(3) The provisions for ring-bunding the sluice and baling water are quite inadequate.

(4) The estimate has accordingly been revised in accordance with current schedule of rates, and provision for ring-bunding sluice and baling water increased to meet the necessities of the case.

The work has been long pending and early sanction is requested to enable the work to be carried out in the present dry season.

7th May 1911.

F. W. CORNWELL,
Executive Engineer, North Arcot Division.

III

Endorsement by the Chief Engineer for Irrigation R.O.C. No. 1384/11, dated 10th June 1911.

The revised estimate received with the Superintending Engineer's letter read above is recommended for sanction.

H. E. CLERK,
Chief Engineer for Irrigation.

To the Joint Secretary to Government, Public Works Department (Irrigation Branch) with the Superintending Engineer's letter and enclosures in original.

Order—No. 184 I., dated 16th June 1911.

The revised estimate, amounting to Rs. 2,580, for 'works' or Rs. 3,173 including 'establishment,' for reconstructing the low level sluice in Vakkadi-Mukkur tank, Cheyar anicut system, is sanctioned in supersession of the estimate of Rs. 2,620 sanctioned in G.O., No. 401 I., dated 9th April 1906.

2. As the Cheyar anicut system is now treated as a class I productive public work, the present estimate will be charged to the head "49. Capital Expenditure not charged to Revenue," the work being classed as "unremunerative."

3. This sanction is registered as No. 25 I. of 1911–12 and will expire on the 31st March 1912.

(True Extract.)

H. E. CLERK,
Joint Secy. to Govt., P.W.D.,
Irrigation Branch.

To the Chief Engineer for Irrigation.
,, Superintending Engineer, IV Circle, with estimate.
,, Accountant-General, Madras.

Forwarded to the

(By Order.)

Deputy Registrar.

4

From the Supdg: Engr: IV Circle, dt 20-5. 11, No 161-I

U. B.

—

Endorsement by the Chief Engr: for Irrign: dt 10.6. 11.

R.O.C. No 1384/11.

CURRENT No. 6724
PASSED ON BY
P. C.
U. R. C. } 15/6.
REF.
I. K.
D. Q.
4w3

The revised estimate received with the Supdg: Engr's letter read above is recommended for sanction.

[signature]
7.6.11

[signature] 10/6

D.E.I

[signature] 10/6

E.I

To The Joint Secy to Govt PWD (I)
with the Current file

6

SUBJECT.— Revised estimate of Rs 2,580 for reconstg the low level sluice in Vakkadi-Mukkur Tank, Cheyar Anicut System. 4

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ again the following

G. O No 401-I dy 9. 4. 06

flag A

Read also

From the Supg Engr: IV Circle, dy 20-5-11, No 161-I

Endorse by the Chief Engr: for Irrign dy 10.6. 11, Roc No 1384/11

—

Order. No 184-I. Dy 16-6-1911.

The revised estimate, amounting to Rs 2,580 for 'works' or Rs 3,173 including 'Establishment', for reconstructing the low level sluice in Vakkadi-Mukkur Tank, Cheyar anicut System, is sanctioned in supersession of the estimate of Rs 2620 sanctioned in G. O No 401-I, dy. 9.4.06.

flag A.

12-6-11

2.

3

5   FP

Vide flag h

2. As the Cheyar Anicut System is now treated as a Class I Productive Public work, the present estimate will be charged to the head "43 - Capital Outlay Expenditure not charged to Revenue", the work being classed as "unremunerative".

3. This sanction is registered as No 25-I of 1911-12 and will expire on the 31st March 1912.

[signature] 8.6.11.

[signature] 8.6.11

Issue.

[signature] 10/6

DI

[signature] 10/6/11

I

Ordinary Press.

To the Chief Engr. for Irrgn.✓

" Sup. Engr.: IV Circle,✓ with est. work.

" Acctt Genl, Madras✓

~~(Confdl.)~~

14/8/11

1-7.18

9